

**Condon Collection System Improvements - Phase II
Preliminary Project Bidding and Construction Schedule
February 5, 2014**

<u>Completion Date</u>	<u>Action Item</u>
February 7, 2014	Send draft Contract Documents and Drawings to the DEQ, attorney, and insurance company for review
February 14, 2014	Deliver maps to the City showing areas where easements may be needed
February 14, 2014	Deliver updated construction cost estimate to the City
February 19, 2014	Deliver Drawings to ODOT for state highway utility crossing permit
February 26, 2014	Receive all agency and City comments on draft Drawings and Specifications
March 5, 2014	Finalize Contract Documents and Drawings
March 6, 2014	Begin advertising project
March 27, 2014	Open bids
April 2, 2014	Review bids with City Council
April 3, 2014	Send out Notice of Intent to Award
April 10, 2014	Send out Notice of Award
End of April 2014	Execute Contract with Contractor
Early May 2014	Hold preconstruction conference
Late May 2014	Contractor exploratory work (i.e., potholing)
Mid-June 2014	Construction begins
Late September 2014	Construction substantially complete
Late October 2014	Completion of any corrective work (Final Acceptance)
Late November 2014	Deliver project Record Drawings to the City
November 26, 2014	Close out construction contract

Note: This schedule is preliminary in nature and may need to be revised as the project develops.



CITY OF
CONDON, OREGON
COLLECTION SYSTEM IMPROVEMENTS
PHASE II

PRELIMINARY
PROJECT
SCHEDULE